Declassified in Part - Sanitized Copy Approved for Release 2011/12/15 : CIA-RDP88G01332R000700790005-4

ROUTING AND	TRANSMITTAL SLIP	Date	12 NOV	86
TO: (Name, office symbol building, Agency/Po	ol, room number, st)	· · · · · · · · · · · · · · · · · · ·	Initials	Date
. EXA/DA			Q2	11/12
a ADDA	·		#12	itoria and
DDA			10	1500 V
DDA/Registry			·	-
.				
Action	File	Note	and Retu	m
Approval	For Clearance	Per	Conversat	ion
As Requested	For Correction	Pres	Prepare Reply	
Circulate	For Your Information	See	See Me	
Comment	Investigate	Sign	ature	
Coordination	Justify			

DO NOT use this form as a RECORD of clearances, and si	approvals, concurrences, disposals, milar actions
FROM: (Name, org. symbol, Agency/Post)	Room No.—Bidg.
	Phone No.
5041-102	OPTIONAL FORM 41 (Rev. 7-76)



7 NOV 1986

	MEMORANDUM FOR:	Director of Research and Development	
	FROM:	John M. Ray Director of Logistics	
5X1	SUBJECT:	Renovations	
	REFERENCES:	A. Memorandum to D. C. C (-	
5 X 1		A. Memorandum to D/L fm D/R&D, dtd 26 Au Subj: Office Space for Program (ORD 880-86)	a 86,
5X1		B. Memorandum to D/R&D fm D/L. dtd 9 Sep Subj: Renovations 13384-86)	
5X1	continues to prod	stos removal project at gress smoothly and on schedule with project	
Y1	basement area whe		_
X1	under way in the	Removal of asbestos is no	• W
X1	11 November. At	loading dock area (immediately adjacent to pace) and is scheduled for completion on that point, access to the basement area wi construction will resume.	the
	Po-mitted and		
X 1	2. Renovatio	on of the	
X 1	2. Renovatio begin on 12 Novem	on of the space is scheduled ber 1986, with completion in late January	
5X1 5X1	2. Renovatio begin on 12 Novem	on of the space is scheduled ber 1986, with completion in late January	to 1987.
5X1 5X1	2. Renovatio begin on 12 Novem	on of the space is scheduled ber 1986, with completion in late January	to 1987.
X1 X1	2. Renovatio begin on 12 Novem	on of the space is scheduled ber 1986, with completion in late January	to 1987.
X1 X1	2. Renovatio begin on 12 Novem	on of the space is scheduled ber 1986, with completion in late January	to 1987.
X1 X1	2. Renovatio begin on 12 Novem 3. If you re RECD can be reach cc: ADDS&T ✓ADDA	on of the space is scheduled nber 1986, with completion in late January equire a more detailed report.	to 1987. of
5X1 5X1	2. Renovatio begin on 12 Novem 3. If you re RECD can be reach	on of the space is scheduled nber 1986, with completion in late January equire a more detailed report.	to 1987.
5X1 5X1 5X1	2. Renovatio begin on 12 Novem 3. If you re RECD can be reach cc: ADDS&T ✓ADDA	on of the space is scheduled nber 1986, with completion in late January equire a more detailed report.	to 1987. of
5X1 5X1	2. Renovatio begin on 12 Novem 3. If you re RECD can be reach cc: ADDS&T ✓ADDA	on of the space is scheduled nber 1986, with completion in late January equire a more detailed report.	to 1987. of
5X1 5X1 5X1	2. Renovatio begin on 12 Novem 3. If you re RECD can be reach cc: ADDS&T ✓ADDA	on of the space is scheduled nber 1986, with completion in late January equire a more detailed report.	to 1987. of